

Annex C

## Construction Programme of the Project

Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	2015												2016												2017											
						Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct
<b>Contract No. EP/SP/61/10 - The Design &amp; Construction Works</b>																																									
<b>LETTER OF ACCEPTANCE</b>																																									
		0d	19-Nov-14 A	19-Nov-14 A																																					
		0d	19-Nov-14 A	19-Nov-14 A																																					
		0d	19-Nov-14 A	19-Nov-14 A																																					
KD100200	LETTER OF ACCEPTANCE	0d	19-Nov-14 A	19-Nov-14 A		I LETTER OF ACCEPTANCE																																			
<b>MAJOR MILESTONES</b>																																									
<b>MC1 Milestones for Preliminaries and General Requirements</b>																																									
		0d	16-Jan-15 A	11-Nov-15 A																																					
		0d	16-Jan-15 A	11-Nov-15 A																																					
MC110100	MC1.1 - Substantial Completion of ER & IC Accommodation	0d	16-Jan-15 A	11-Nov-15 A		◆ MC1.1 - Substantial Completion of ER & IC Accommodation																																			
MC110200	MC1.2 - Joint signing of IC Agreement	0d		16-Jan-15 A		◆ MC1.2 - Joint signing of IC Agreement																																			
MC110300	MC1.3 - Employer's consent granted on draft Contractor's Plans	0d		11-Nov-15 A		◆ MC1.3 - Employer's consent granted on draft Contractor's Plans																																			
<b>MC2 Milestones for Design of the Works</b>																																									
<b>MC2.1 The Employer's consent granted on Detailed Design Submission</b>																																									
		73d	28-Oct-15 A	11-Aug-16	78d																																				
		73d	28-Oct-15 A	11-Aug-16	78d																																				
MC210100	MC2.1.1 - Employer's consent granted in respect of Detailed Design of Waste Receiving & Pre-treatment System	0d		18-Jan-16 A		◆ MC2.1.1 - Employer's consent granted in respect of Detailed Design of Waste Receiving & Pre-treatment System																																			
MC210200	MC2.1.2 - Employer's consent granted in respect of Detailed Design of Anaerobic Digestion Treatment System	0d		21-Dec-15 A		◆ MC2.1.2 - Employer's consent granted in respect of Detailed Design of Anaerobic Digestion Treatment System																																			
MC210300	MC2.1.3 - Employer's consent granted in respect of Detailed Design of Biogas treatment & CHP Generation System	0d		01-Mar-16 A		◆ MC2.1.3 - Employer's consent granted in respect of Detailed Design of Biogas treatment & CHP Generation System																																			
MC210400	MC2.1.4 - Employer's consent granted in respect of Detailed Design of Composting System	0d		25-Nov-15 A		◆ MC2.1.4 - Employer's consent granted in respect of Detailed Design of Composting System																																			
MC210500	MC2.1.5 - Employer's consent granted in respect of Detailed Design of CAPCS & WWTS	0d		28-Oct-15 A		◆ MC2.1.5 - Employer's consent granted in respect of Detailed Design of CAPCS & WWTS																																			
MC210600	MC2.1.6 - Employer's consent granted in respect of Detail Design of control & instrumentation works	0d		11-Aug-16	78d	◆ MC2.1.6 - Employer's consent granted in respect of Detail Design of control & instrumentation works																																			
MC210700	MC2.1.7 - Employer's consent granted in respect of building services & electrical works	0d		26-Jul-16	64d	◆ MC2.1.7 - Employer's consent granted in respect of building services & electrical works																																			
MC210800	MC2.1.8 - Employer's consent granted in respect of Detailed Design of civil, structural & geotechnical works	0d		27-Jun-16	123d	◆ MC2.1.8 - Employer's consent granted in respect of Detailed Design of civil, structural & geotechnical works																																			
MC210900	MC2.1.9 - Employer's consent granted in respect of Detailed Design of architectural & landscape works	0d		30-May-16	151d	◆ MC2.1.9 - Employer's consent granted in respect of Detailed Design of architectural & landscape works																																			
<b>MC2.2 Completion of the Design of the Works</b>																																									
		0d	11-Aug-16	11-Aug-16	78d																																				
		0d	11-Aug-16	11-Aug-16	78d																																				
MC220100	MC2.2 - Completion of the Design of the Works	0d	11-Aug-16	11-Aug-16	78d	◆ MC2.2 - Completion of the Design of the Works																																			
<b>MC3 Milestones for Construction of the Works</b>																																									
<b>MC3.1 Construction of Civil and Structural Works</b>																																									
		209d	22-Jul-15 A	06-Mar-17	159d																																				
		209d	22-Jul-15 A	06-Mar-17	159d																																				
MC310100	MC3.1.1 - Completion of site formation	0d		23-Jun-16	139d	◆ MC3.1.1 - Completion of site formation																																			
MC310200	MC3.1.2 - Completion of 50% of piling works	0d		22-Jul-15 A		◆ MC3.1.2 - Completion of 50% of piling works																																			
MC310300	MC3.1.3 - Completion of 100% of piling works	0d		22-Sep-15 A		◆ MC3.1.3 - Completion of 100% of piling works																																			
MC310400	MC3.1.4 - Completion of 50% of superstructure works	0d		17-Mar-16 A		◆ MC3.1.4 - Completion of 50% of superstructure works																																			
MC310500	MC3.1.5 - Completion of 80% of superstructure works	0d		16-Aug-16	89d	◆ MC3.1.5 - Completion of 80% of superstructure works																																			
MC310600	MC3.1.6 - Completion of 100% of superstructure works	0d		30-Nov-16	55d	◆ MC3.1.6 - Completion of 100% of superstructure works																																			
MC310700	MC3.1.7 - Completion of 100% of drainage, road and geotechnical works	0d		06-Mar-17	159d	◆ MC3.1.7 - Completion of 100% of drainage, road and geotechnical works																																			
<b>MC3.2 Delivery of Materials and Equipment to the Site</b>																																									
		114d	15-Jun-16	31-Oct-16	282d																																				
		114d	15-Jun-16	31-Oct-16	282d																																				
MC320100	MC3.2.1 - Completion of Delivery of Pre-treatment System	0d		31-Oct-16	236d	◆ MC3.2.1 - Completion of Delivery of Pre-treatment System																																			
MC320200	MC3.2.2 - Completion of Delivery of Anaerobic Digesters	0d		15-Jun-16	141d	◆ MC3.2.2 - Completion of Delivery of Anaerobic Digesters																																			
MC320300	MC3.2.3 - Completion of Delivery of Combined Heat and Power Units	0d		21-Sep-16	147d	◆ MC3.2.3 - Completion of Delivery of Combined Heat and Power Units																																			
MC320400	MC3.2.4 - Completion of Delivery of Composting Tunnels	0d		31-Oct-16	236d	◆ MC3.2.4 - Completion of Delivery of Composting Tunnels																																			
MC320500	MC3.2.5 - Completion of Delivery of Centralized Air Pollution Control System	0d		30-Sep-16	44d	◆ MC3.2.5 - Completion of Delivery of Centralized Air Pollution Control System																																			
MC320600	MC3.2.6 - Completion of Delivery of Wastewater Treatment System	0d		27-Sep-16	79d	◆ MC3.2.6 - Completion of Delivery of Wastewater Treatment System																																			
<b>MC3.3 Equipment and System Installations</b>																																									
		97d	16-Dec-16	20-Apr-17	65d																																				
		97d	16-Dec-16	20-Apr-17	65d																																				
MC330100	MC3.3.1 - Completion of Waste Receiving, Storage and Feeding System & Pre-treatment System	0d		17-Feb-17	40d	◆ MC3.3.1 - Completion of Waste Receiving, Storage and Feeding System																																			
MC330200	MC3.3.2 - Completion of Anaerobic Digestion Treatment System	0d		02-Feb-17	46d	◆ MC3.3.2 - Completion of Anaerobic Digestion Treatment System																																			
MC330300	MC3.3.3 - Completion of Biogas Cleaning and Storage System	0d		07-Feb-17	100d	◆ MC3.3.3 - Completion of Biogas Cleaning and Storage System																																			
MC330400	MC3.3.4 - Completion of Heat Recovery and Power Generation System	0d		19-Jan-17	136d	◆ MC3.3.4 - Completion of Heat Recovery and Power Generation System																																			
MC330500	MC3.3.5 - Completion of Composting System	0d		12-Jan-17	142d	◆ MC3.3.5 - Completion of Composting System																																			
MC330600	MC3.3.6 - Completion of Centralized Air Pollution Control System	0d		25-Feb-17	67d	◆ MC3.3.6 - Completion of Centralized Air Pollution Control System																																			
MC330700	MC3.3.7 - Completion of Wastewater Treatment System	0d		16-Dec-16	65d	◆ MC3.3.7 - Completion of Wastewater Treatment System																																			
MC330800	MC3.3.8 - Completion of control and instrumentation works	0d		27-Jan-17	43d	◆ MC3.3.8 - Completion of control and instrumentation works																																			
MC330900	MC3.3.9 - Completion of building services works & electrical works	0d		20-Apr-17	59d	◆ MC3.3.9 - Completion of building services works &																																			
<b>MC3.4 Architectural and Landscape works</b>																																									
		0d	26-May-17	26-May-17	95d																																				
		0d	26-May-17	26-May-17	95d																																				





































Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	2015												2016												2017											
						Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct
<b>Wastewater Treatment System (WWTS)</b>																																									
<b>General</b>																																									
PR150100	Issue orders & receive shop drawings from WWTS suppliers	4d	08-Jul-15 A	21-Apr-16	368d																																				
PR150120	Wastewater Treatment Plant (General)	62d	11-Dec-15 A	15-Jul-16	70d																																				
PR150130	Wastewater Treatment Plant (Chemical Dosing System)	60d	20-Jun-16*	12-Sep-16	82d																																				
PR150135	WWTP Heat Exchanger	70d	20-Jun-16*	27-Sep-16	72d																																				
PR150140	Ammonia Stripping Plant	62d	24-Dec-15 A	15-Jul-16	56d																																				
PR150160	Primary Sedimentation Tank (Conical Tank) and GRP Tank	77d	30-May-16*	15-Sep-16	79d																																				
PR150180	SBR Submersible Mixer	62d	13-Feb-16 A	15-Jul-16	112d																																				
PR150200	Air Blowers	75d	30-May-16*	13-Sep-16	70d																																				
PR150220	Air Compressor	53d	30-May-16*	12-Aug-16	92d																																				
<b>Centralized Air Pollution Control (CAPC) System</b>																																									
<b>General</b>																																									
PR180100	Issue orders & receive shop drawings from CAPC suppliers	6d	30-May-15 A	25-Apr-16	366d																																				
PR180120	CAPC System Equipment (General)	62d	14-Jan-16 A	15-Jul-16	86d																																				
PR180140	GRP Tanks	51d	24-Jun-16*	05-Sep-16	62d																																				
PR180150	GRP Ductworks	93d	20-May-16*	30-Sep-16	44d																																				
PR180160	Venturi Scrubber	31d	14-Jan-16 A	31-May-16	69d																																				
PR180180	Wet Scrubber	31d	14-Jan-16 A	31-May-16	69d																																				
PR180200	Chemical Scrubber	62d	14-Jan-16 A	15-Jul-16	86d																																				
PR180205	Pumps	30d	14-Jan-16 A	30-May-16	118d																																				
PR180210	Air Extraction Fans	30d	14-Jan-16 A	30-May-16	118d																																				
PR180215	Inline Fans	30d	06-Jun-16*	19-Jul-16	84d																																				
PR180220	Supplier's Inspection of CAPC System Equipment - Fans at Building 2	0d	11-Apr-16 A	12-Apr-16 A																																					
PR180240	Supplier's Inspection of CAPC System Equipment - Scrubbers at Building 2	1d	19-Apr-16	19-Apr-16	98d																																				
PR180260	Supplier's Inspection of CAPC System Equipment - Fans at Building 1	0d	11-Apr-16 A	12-Apr-16 A																																					
PR180280	Supplier's Inspection of CAPC System Equipment - Scrubbers at Building 1	1d	21-Jun-16	21-Jun-16	103d																																				
<b>Bulk Material</b>																																									
<b>General</b>																																									
PR220050	Issue orders & receive shop drawings from Mechanical Equipment suppliers	15d	16-Sep-15 A	09-May-16	357d																																				
PR220100	Mechanical Equipment - Penstock, Pipework, Valve, Lifting Appliance, Roller Shutters etc.	80d	19-Jan-16 A	10-Aug-16	82d																																				
PR220110	Issue orders & receive shop drawings from Platforms, Handrails & Ladders suppliers	17d	23-Nov-15 A	11-May-16	355d																																				
PR220120	Platforms, Handrails and Ladders	90d	13-May-16*	20-Sep-16	104d																																				
PR220130	Issue orders & receive shop drawings from Mobile Plants suppliers	35d	30-Nov-15 A	06-Jun-16	155d																																				
PR220140	Permanent Mobile Plants	72d	07-Jun-16	19-Sep-16	155d																																				
<b>Electrical System &amp; Accessories</b>																																									
<b>Electrical System &amp; Accessories</b>																																									
PR230100	Issue orders & receive shop drawings from Electrical suppliers	33d	27-May-15 A	02-Jun-16	339d																																				
PR230125	MCC and Electrical Accessories System (Pre-treatment)	91d	03-Jun-16	13-Oct-16	51d																																				
PR230135	MCC and Electrical Accessories System (CAPCS)	91d	06-Jun-16	14-Oct-16	54d																																				
PR230145	MCC and Electrical Accessories System (Composting and Dewatering)	72d	06-Jun-16	15-Sep-16	112d																																				
PR230155	MCC and Electrical Accessories System (WWTP)	72d	06-Jun-16	15-Sep-16	61d																																				
PR230165	MCC and Electrical Accessories System (AD)	49d	06-Jun-16	15-Aug-16	110d																																				
PR230175	MCC and Electrical Accessories System (Biogas Cleaning & Storage)	49d	06-Jun-16	15-Aug-16	57d																																				
PR230178	MCC and Electrical Accessories System (Heat Recovery & Power Generation)	49d	06-Jun-16	15-Aug-16	57d																																				
PR230180	Cables (HV & LV) and Accessories, Cable Containment System	61d	18-May-16	15-Aug-16	75d																																				
PR230200	Earthing and Lightning	37d	27-May-15 A	08-Jun-16	151d																																				
PR230220	Emergency Generator	37d	16-May-16*	07-Jul-16	132d																																				
<b>11kV / 380V Stepdown Transformers</b>																																									
PR230230	Issue orders & receive shop drawings from Transformer supplier	33d	17-Nov-15 A	27-May-16	54d																																				
PR230250	11kV / 380V Transformers, Earthing Transformer	87d	21-Mar-16 A	01-Aug-16	59d																																				





Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	2015												2016												2017													
						Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
CC112280	External and Remaining ABWF Works (Part B)	85d	07-Jun-16	15-Sep-16	201d	External and Remaining ABWF Works (Part B)																																					
Handover of Works to E&M						◆ Handover G/F to E&M Works (Zone #1.1 Part B - Building 1 - WWTP)																																					
CC112290	Handover G/F to E&M Works (Zone #1.1 Part B - Building 1 - WWTP)	0d	20-Jul-16	20-Jul-16	81d																																						
Superstructure at Grid 10-15/K.5-Q - Part C (Bunker & Influence Zone)						◆ Handover G/F to E&M Works (Zone #1.1 Part B - Building 1 - WWTP)																																					
CC102100	Underground Drainage Work (Part C)	181d	11-May-16	14-Dec-16	127d	Underground Drainage Work (Part C)																																					
CC102140	Wall and Column G/F to +12.00m.P.D. (Part C)	181d	11-May-16	14-Dec-16	127d	Wall and Column G/F to +12.00m.P.D. (Part C)																																					
CC102142	Water Tank - SBR Tank 1, 2 & 3, 1-Day Water Tank @+6.95mPD (Start from Part B)	60d	11-May-16	22-Jul-16	26d	Water Tank - SBR Tank 1, 2 & 3, 1-Day Water Tank @+6.95mPD (Start from Part B)																																					
CC102144	Water Tank -Pre-Anoxic Tank, Balancing Tank 1 & 2, Sludge Holding Tank @ +6.9mPD	45d	24-May-16	16-Jul-16	31d	Water Tank -Pre-Anoxic Tank, Balancing Tank 1 & 2, Sludge Holding Tank @ +6.9mPD																																					
CC102146	Water Tank - Aeration Tank, Oil Separation Tank, Water Storage Tank @+6.95mPD (Late Cast)	24d	11-May-16	08-Jun-16	56d	Water Tank - Aeration Tank, Oil Separation Tank, Water Storage Tank @+6.95mPD (Late Cast)																																					
CC102148	Water Tank - Flocculation Tank @+11.2mPD	15d	01-Sep-16	19-Sep-16	139d	Water Tank - Flocculation Tank @+11.2mPD																																					
CC102160	Floor Slabs and Beam at +12.00m.P.D. (Part C)	12d	02-Jun-16	16-Jun-16	56d	Floor Slabs and Beam at +12.00m.P.D. (Part C)																																					
CC102180	Wall and Column from +12.00m.P.D. to +17.20m.P.D. (Part C)	60d	19-May-16	29-Jul-16	26d	Wall and Column from +12.00m.P.D. to +17.20m.P.D. (Part C)																																					
CC102200	Floor Slabs and Beam at +17.20m.P.D. (Part C) - with Temporary Openings	60d	26-May-16	05-Aug-16	26d	Floor Slabs and Beam at +17.20m.P.D. (Part C) - with Temporary Openings																																					
CC102210	Construct Roof at Temporary Opening at +17.20m.P.D.	60d	02-Jun-16	12-Aug-16	26d	Construct Roof at Temporary Opening at +17.20m.P.D.																																					
CC102220	Wall and Column from +17.20m.P.D. to +22.60m.P.D. (Part C)	15d	14-Nov-16	30-Nov-16	55d	Wall and Column from +17.20m.P.D. to +22.60m.P.D. (Part C)																																					
CC102225	Fabricate & Deliver Roof Structural Steelwork (Part C)	25d	25-Jul-16	22-Aug-16	35d	Fabricate & Deliver Roof Structural Steelwork (Part C)																																					
CC102230	Erect Roof Steelwork at +22.60mPD (Part C)	51d	18-Jun-16	17-Aug-16	47d	Erect Roof Steelwork at +22.60mPD (Part C)																																					
CC102240	Roof at +22.60m.P.D. (Part C)	40d	01-Sep-16	20-Oct-16	35d	Roof at +22.60m.P.D. (Part C)																																					
CC102260	Clearance of Internal Area of G/F (Part C)	25d	03-Aug-16	31-Aug-16	35d	Clearance of Internal Area of G/F (Part C)																																					
CC102280	Erect bamboo working platform at Internal Area of G/F (Part C)	6d	11-Aug-16	17-Aug-16	40d	Erect bamboo working platform at Internal Area of G/F (Part C)																																					
CC102300	ABWF Works at G/F (Part C)	12d	18-Aug-16	31-Aug-16	40d	ABWF Works at G/F (Part C)																																					
CC102320	Clearance of Internal Area of Mezz Lev. & 1/F (Part C)	24d	01-Sep-16	29-Sep-16	40d	Clearance of Internal Area of Mezz Lev. & 1/F (Part C)																																					
CC102340	Erect bamboo working platform at Internal Area of Mezz Lev. & 1/F (Part C)	9d	01-Sep-16	10-Sep-16	26d	Erect bamboo working platform at Internal Area of Mezz Lev. & 1/F (Part C)																																					
CC102360	ABWF Works at 1/F to R/F (Part C)	12d	12-Sep-16	26-Sep-16	26d	ABWF Works at 1/F to R/F (Part C)																																					
CC102370	Removal of Scaffolding and Working Platform (Part C)	40d	27-Sep-16	14-Nov-16	26d	Removal of Scaffolding and Working Platform (Part C)																																					
CC102380	External and Remaining ABWF Works (Part C)	0d	14-Nov-16	118d	◆ Removal of Scaffolding and Working Platform (Part C)																																						
Handover of Works to E&M						◆ External and Remaining ABWF Works (Part C)																																					
CC102400	Handover G/F to E&M Works (Zone #1.1 Part C - Building 1 - Bunker & Influence Zone)	85d	03-Sep-16	14-Dec-16	127d	◆ Handover G/F to E&M Works (Zone #1.1 Part C - Building 1 - Bunker & Influence Zone)																																					
CC102420	Handover 1/F to E&M Works (Zone #1.2 Part C - Building 1 - Bunker & Influence Zone)	24d	17-Sep-16	18-Oct-16	26d	◆ Handover 1/F to E&M Works (Zone #1.2 Part C - Building 1 - Bunker & Influence Zone)																																					
Green Roof						◆ Handover G/F to E&M Works (Zone #1.1 Part C - Building 1 - Bunker & Influence Zone)																																					
CC102450	Green Roof and Planting Preparation Works (Zone #1)	60d	22-Dec-16	08-Mar-17	121d	Green Roof and Planting Preparation Works (Zone #1)																																					
CC102460	Green Roof and Planting Works (Zone #1)	60d	22-Dec-16	08-Mar-17	121d	Green Roof and Planting Works (Zone #1)																																					
CC102470	Green Roof Landscape Softworks (Zone #1)	24d	22-Dec-16	21-Jan-17	121d	Green Roof Landscape Softworks (Zone #1)																																					
Composting Building & Facilities - Zone #2																																											
Composting Building #2 (Zone #2.1)																																											
For Location at Grid 1-5/A-C																																											
CC103100	Excavation by Open Cut	316d	16-Jun-15 A	12-May-17	129d	Excavation by Open Cut																																					
CC103120	Tank slabs and walls	15d	16-Jun-15 A	02-Jul-16	383d	Tank slabs and walls																																					
CC103140	Installation of Ground Beams and Slabs	0d	16-Jun-15 A	15-Jul-15 A	Installation of Ground Beams and Slabs																																						
CC103160	Underground Drainage Work	0d	12-Aug-15 A	16-Oct-15 A	Underground Drainage Work																																						
For Location at Grid 1-5/C-G																																											
CC103180	Excavation by Open Cut	0d	25-Aug-15 A	19-Oct-15 A	Excavation by Open Cut																																						
CC103200	Installation of Ground Beams and Slabs	15d	15-Jun-16	02-Jul-16	383d	Installation of Ground Beams and Slabs																																					
CC103220	Underground Drainage Work	0d	03-Jul-15 A	02-Jul-16	383d	Underground Drainage Work																																					
General																																											
CC103240	Backfilling works	15d	15-Jun-16	02-Jul-16	383d	Backfilling works																																					
CC103260	Walls & Columns G/F to 1/F	0d	15-Oct-15 A	11-Nov-15 A	Walls & Columns G/F to 1/F																																						
CC103280	Superstructure - 1/F Slab & Beams	0d	06-Nov-15 A	13-Apr-16 A	Superstructure - 1/F Slab & Beams																																						
CC103300	Superstructure - 1/F to Roof	0d	16-Nov-15 A	13-Apr-16 A	Superstructure - 1/F to Roof																																						
CC103305	Fabricate & deliver Structural Steelwork for Building #2 Covered Walkway	13d	07-Mar-16 A	03-May-16	92d	Fabricate & deliver Structural Steelwork for Building #2 Covered Walkway																																					
CC103310	Erect Steelwork for Building #2 Covered Walkway	84d	06-May-16	15-Aug-16	171d	Erect Steelwork for Building #2 Covered Walkway																																					
CC103315	Fabricate & deliver Structural Steelwork for Building #2 Steel Roof	37d	16-Aug-16	28-Sep-16	171d	Fabricate & deliver Structural Steelwork for Building #2 Steel Roof																																					
CC103318	Erect Steelwork for Building #2 Steel Roof	84d	23-May-16	30-Aug-16	133d	Erect Steelwork for Building #2 Steel Roof																																					
CC103320	Clearance	80d	26-Aug-16	30-Nov-16	113d	Clearance																																					
CC103320	Clearance	6d	26-Mar-16 A	05-May-16	92d	Clearance																																					



























